



BLUEPRINT

**CHILDREN'S AREA
RENOVATION PROJECT**

Update: February 22, 2011

Under the leadership of Matt Bostick from Excel Construction Company and Don Bonnell the project coordinator from CCC properties committee, Phase Two began on February 14. The heating and air condition ducts plus the sprinkler system have been removed and are ready to be repositioned. During the week of February 20 emphasis will be on completing the HVAC and sprinkler systems plus installation of the wall board and electrical system.

Items that are being removed from the room are being recycled or sold. If you are interested in what items are available please visit Craigslist or talk to Don Bonnell.

A big thank you to our congregation for contributing \$6,000 dollars for additional items needed for this project. Please continue to pray for the project, project leaders and the safety of all workers. There will be a city code inspection during this week. Pray that the project meets all the codes successfully so the project may continue to move forward.

For additional information concerning the project you can contact Don Bonnell or Mary Fugate.

Report: February 8, 2011

The **Children's Renovation Project** is happening at CCC. Phase one is now complete due to the hard work of many people at Community Covenant who are giving their time and talents to make it happen. Last week the volunteers led by Don Bonnell removed the ceiling, tore down walls and prepared the room for phase two.

Phase two will begin on February 14. Excel Construction Company was selected for this phase of the project. This phase will be led by our church member Matt Bostick. They will be repositioning heating and air condition ducts and the sprinkler system, extending wall board, painting the ceiling, removing carpet and other projects as outlined in the remodeling plans.

Phase three will begin on March 7. This phrase includes painting both welcome center areas in the children's wing and the large room created by the remodeling. The work once again will be done by our church volunteers. The painting completion date is scheduled for March 24.

Phase four will start as soon as phase three is completed. This phase will include installing the stage in the large upstairs room, finishing the technology installation, laying carpet, and enhancing both the upstairs and downstairs spaces with graphic designs.

On Commitment Sunday our congregation committed to, working on the remodeling, providing snacks and beverages for the volunteers, praying for the project and contributing financially to buying additional items needed to complete the project. Currently \$5,058 has been donated.

The completion date has been set for March 31. On Palm Sunday, April 1, the children will begin enjoying the new space provided for them.

Thank you to all the people who are involved in making this project happen. Your prayers, time, talents and contributions are very much appreciated.